

**COMPLETED CONSTRUCTION EXPERIENCE -  
WATERPROOFING PROJECTS**

S.No.	Name of the Project	Client/Location	Description of work	Value in S.R.	Duration of Contract	
					From	To
1	AIFC Polyester Plant Building, Yanbu Contract No. 22162-LCC-008	Arabian Industrial Fibre Co. (IBN RUSHD) Tel. (04) 396 1331 Nesma & Alfadl Contracting.Co. Ltd. Alkhobar Tel. (03) 897 1050 x 125 Attn : Mr. Iskander Christidis	It is a loose laid ballasted system (EPDM) and with 50 mm thick extruded polystyrene, light weight concrete, separation layer and gravel on top.	212,224.00	Apr-94	May-95
2	Elementary and Secondary Boys & Girls Schools, Hafar Al-Batin  Prj. No. 70077	Ministry of Defense & Aviation (MODA) Nesma & Alfadl Contracting.Co. Ltd. Alkhobar Tel. (03) 897 1050 x 125 Attn : Mr. Iskander Christidis	It is an EPDM ballasted roofing system loosely laid on top of 100 mm thick polystyrene which is mechanically fixed to metal decks.  Quantity : 20,000 sq.m.	1,346,105.00	Feb-96	Jul-96
3	Roof Repair - EPDM application for GOSP # 1 & 8 Udhaliyah. SFC # 400479-056 & 400479-060	Saudi Aramco Udhaliyah Tel : 577 7562 Attn : Mr. S.A. Al Mumtan	It is an EPDM ballasted roofing system for the Switch Gear Room and Control Room.	79,015.00	Mar-96	May-96
4	OPM Sang Eskan Villa Project Riyadh  Prj. No. 70041	Saudi Arabian National Guard Riyadh U.S. Corps of Engineers. Nesma & Alfadl Contracting.Co. Ltd. Alkhobar Tel. (03) 897 1050 x 125 Attn : Mr. Iskander Christidis	It is a loose laid ballasted system (EPDM) with 50 mm thick extruded polystyrene, separation layer, and concrete tiles of 40 x 40 x 4 mm, for 62 Villas.	2,170,000.00	Sep-96	Dec-96
5	Defense Installation Project Jubail & Dhahran Contract No. 3/7/416 1-3E & 1-3F  Prj. No. 70053	Ministry of Defense & Aviation (MODA), Dhahran Nesma & Alfadl Contracting.Co. Ltd. Alkhobar Tel. (03) 897 1050 x 125 Attn : Mr. Iskander Christidis	It is an EPDM loose laid ballasted roofing system which includes EPDM Membrane to be laid over two plies of No. 15 felt vapor retarder, rigid insulation, separation Layer, Bonding & Splicing Adhesive, Flashing, Sealant etc.  Quantity : 15,000 sqm.	1,530,000.00	Dec-96	Oct-97
6	Ibn Rushd PTA & Aromatics Plant Project, Yanbu Main Substation & Control Building Waterproofing Works Prj. No. 70069	Consolidated Contractors Co.(CCC) Yanbu Tel : (04) 321 1427 Attn : Mr. Nabil Wali	It is an EPDM loose laid ballasted roofing system which includes EPDM Membrane. Bonding & Splicing Adhesives, Lap Sealants, Separation Layer, Aggregate Bed, Flashing, Sealant, Aerators etc. - Quantity : 5820 sqm.	525,000.00	Mar-97	Aug-97
7	KFCC Waterproofing and Insulation work, Al Khobar  Prj. No. 70106	Al Mutawa Trading & and General Services est. Tel : 826 0810 Attn : Mr.Victor E. Tierra	EPDM Waterproofing works for Auditorium Bldg, Bowling, Squash hall, Filter Building, Sports hall and Mess Hall.	602,729.16	Sep-97	Oct-97

**COMPLETED CONSTRUCTION EXPERIENCE -  
WATERPROOFING PROJECTS**

S.No.	Name of the Project	Client/Location	Description of work	Value in S.R.	Duration of Contract	
					From	To
8	Waterproofing for Transmission System building, Yanbu Prj. No. 70070	Saudi Techint Company Yanbu Tel : (04) 396 2017 Attn : Mr. Charles C. Echelibe	It is a Bituminous System consisting of 3 layers of 'ECOGUM' from Dermabit torch welded on top of light weight concrete and protected by thermal insulation extruded polystyrene 50 mm and covered by concrete tiles 40 x 40 x 4 cm.	1,037,073.00	Mar-97	Jan-98
9	Al Etefak Club, Alkhobar Prj. No. 70130	Al Mutawa Trading & General Services Est. Tel. 826 0810 Attn : Mr. Salim Mutawa	PVC Waterproofing System using WMR 1500 60% ballasted including lightweight concrete, insulation & gravel and 40% exposed system using Polyethylene sheet and PVC 1500 WMR UV.	685,102.00	Jan-98	Mar-98
10	OPM Sang Eskan Villa Project Riyadh Prj. No. 70127	Saudi Arabian National Guard Riyadh U.S. Corps of Engineers. Nesma & Alfadl Contracting.Co. Ltd. Alkhobar Tel. (03) 897 1050 x 125 Attn : Mr. Iskander Christidis	It is a loose laid ballasted system (EPDM) with 50 mm thick extruded polystyrene, separation layer, and concrete tiles of 40 x 40 x 4 mm, for 32 Villas.	816,000.00	Dec-97	May-98
11	Waterproofing works Housing Complex Prj. No. 70203	National Guard, Alkhobar through Sahara Maintenance Services Co. Ltd. Attn : Eng Ahmed T. Al Mazloom Tel. 859 4515/ 858 0000 Ext.24283	Exposed slated bituminous waterproofing system for Housing Complex for a quantity of 30,000 SQM.	510,000.00	Sep-98	Dec-98
12	Roofing works for Yanbu Housing Compound (Sub-contract Agreement # 98-(04)-YM-24)	Yuksel Insaat Saudia Co. Ltd. P.O. Box 54788 Riyadh 11524 Saudi Arabia Attn : Mr. Korkut Ozturk Tel. (04) 456 3436	PVC waterproofing system using PVC sheet membrane 1500 WMR, 1.5 mm thick, Polyethylene sheet of 250 microns, thermal insulation 50mm thick and separation layer of 140 G/SM to protect the PVC Membrane.	526,878.00	Oct-98	Feb-99
13	Defense Installation Project P.O. No. YC-MODA-CA-020 MODA Project # 13/12/2-3 RAS AL-GHAR, Near Jubail. Prj. No. 70186	Ministry of Defense & Aviation (MODA) Through Al-Yamama Company For Trading & Contracting Tel. 8266444	It is an EPDM loose laid ballasted roofing system which includes EPDM Membrane to be laid over two plies of No. 15 felt vapor retarder, rigid insulation, separation Layer, Bonding & Splicing Adhesive, Flashing, Sealant etc. Quantity : 5,872 sqm.	622,604.00	Jul-98	May-99

**COMPLETED CONSTRUCTION EXPERIENCE -  
WATERPROOFING PROJECTS**

S.No.	Name of the Project	Client/Location	Description of work	Value in S.R.	Duration of Contract	
					From	To
14	Waterproofing works for SABG Boys and Girls Elementary Schools, Saihat For Saudi Aramco Prj. No. 70263	Jaffar Al-Hamood Est. Dammam 31461 K.S.A. Te. (03) 826 0451 Attn : Mr. Maurice S. Matar	It is an EPDM white on black reinforced 45 Mils membrane system using Zonolite lightweight concrete screed, Polyisocyanurate insulation 75mm thick, walkway treads etc. (Mechanically Fixed Exposed System).	991,137.00	Mar-99	Oct-99
15	Two Clubs in Riyadh Al Nasser & Al Hilal Prj. No. 70290 & 70291	Al Mutawa Trading & General Services Est. Tel. 826 0810 Attn : Mr. Salim Mutawa	PVC Waterproofing System using WMR 1500 60% ballasted including lightweight concrete, insulation & gravel and 40% exposed system using Polyethylene sheet and PVC 1500 WMR UV.	1,113,498.00	Jul-99	Oct-99
16	Al Shabab Club, Riyadh Prj. No. 70307	Al Mutawa Trading & General Services Est. Tel. 826 0810 Attn : Mr. Salim Mutawa	PVC Waterproofing System using WMR 1500 60% ballasted including lightweight concrete, insulation & gravel and 40% exposed system using Polyethylene sheet and PVC 1500 WMR-UV	423,310.70	Dec-99	Jan-00
17	Two Clubs in Alkhobar Al Qadesseyh & Al Nahada Prj. No. 70308 & 70309	Al Mutawa Trading & General Services Est. Tel. 826 0810 Attn : Mr. Salim Mutawa	PVC Waterproofing System using WMR 1500 60% ballasted including lightweight concrete, insulation & gravel and 40% exposed system using Polyethylene sheet and PVC 1500 WMR-UV .	1,113,498.00	Oct-99	Feb-00
18	Two Clubs in Riyadh Al Hilal & Al Nasr Prj. No. 70340 & 70341	Al Mutawa Trading & General Services Est. Tel. 826 0810 Attn : Mr. Salim Mutawa	PVC Waterproofing System using WMR 1500 60% ballasted including lightweight concrete, insulation & gravel and 40% exposed system using Polyethylene sheet and PVC 1500 WMR UV.	1,670,247.00	Mar-00	Apr-00
19	One Club in Alkhobar Al Qadesseyah Prj. No. 70339	Al Mutawa Trading & General Services Est. Tel. 826 0810 Attn : Mr. Salim Mutawa	PVC Waterproofing System using WMR 1500 60% ballasted including lightweight concrete, insulation & gravel and 40% exposed system using Polyethylene sheet and PVC 1500 WMR-UV	556,749.00	Mar-00	Apr-00
20	Dhiyafa Shopping Mall in Makah Contract dated 31/08/1999 Prj. No. 70297	Nesma & Alfadl Contracting Co. Ltd. Alkhobar Tel. 897 1050 Attn : Mr. Iskander Christides	Supply and Installation of Bituminous Waterproofing System for Basement using, Derma Primer, DERMABIT 4170, Armoproof 6" DERMABIT Fiberpool.	483,572.00	Aug-99	May-00
21	P.O. # 19854 dated 01 December 1999 Supply & Installation of EPDM Waterproofing System Prj. No. 70324	KEMYA through AGAP Arabia Ltd. Alkhobar Tel. 882 0947 Attn : Mr. Rafic R. Khousa	EPDM Waterproofing System to roof of Additional Shops and Store Building including modification of waterproofing system to existing adjacent Building. Waterproofing system to roof of new GSB Office Addition. Waterproofing system to roof of new covered storage.	1,120,000.00	Dec-99	May-00
22	Waterproofing works for Lab Research & Development Center, Phase-I. For Saudi Aramco Prj. No. 70265	Jaffar Al-Hamood Est. Dammam 31461 K.S.A. Te. (03) 826 0451 Attn : Mr. Maurice S. Matar	It is an EPDM white on black reinforced 60 Mils loose laid system using rigid insulation board extruded polystyrene, separation layer and pre-cast ballast block pavers of 600 mm x 300 mm.	534,668.00	Mar-99	Jul-00

**COMPLETED CONSTRUCTION EXPERIENCE -  
WATERPROOFING PROJECTS**

S.No.	Name of the Project	Client/Location	Description of work	Value in S.R.	Duration of Contract	
					From	To
23	Waterproofing Works for NESMA Village  Prj. No. 70327	Nesma & Alfadl Contracting Co. Ltd. Alkhobar Tel. 897 1050 Attn : Mr. Iskander Christides	Supply and Installation of Bituminous Waterproofing System for Underground Water Storage Tank, PVC Waterproofing Works for Gymnasium Building, Bituminous waterproofing system for Villas, School, and Recreation Building plus PVC Waterproofing work for wet areas.	1,075,271.12	Feb-00	Aug-00
24	Waterproofing works for Sultan City of Humanitarian Services Riyadh Prj. No. 70340	Nesma & Alfadl Contracting Co. Ltd. Alkhobar 31952 K.S.A. Tel. 897 1050	This project consists of Three system i.e. 1) Bituminous Roofing System, 2) Bituminous Vapour Barrier and 3) EPDM Water Proofing Systems.	2,953,249.00	Jan-99	Sep-00
25	Ghazlan II Power Plant Project Supply & Installation of Roofing System Contract dated 01/09/1999 Letter of Intent dated 26/06/1999 Prj. No. 70289	SCECO through Consolidated Contractors Co. W.L.L Ghazlan Tel. (03) 361 4704 Attn : Mr. Marwan Tabarani	It is an EPDM reinforced Black 60 Mils mechanically fixed on horizontal surface & fully bonded on vertical surface on top of 80 mm thick Polyisocyanurate insulation from SAPTEX.	2,408,000.00	Sep-99	Dec-01
26	Contract dated 17-03-2001 Waterproofing works for Supply and Application of Chemical Resistant Lining Systems Prj. No. 70433	SCECO through Consolidated Contractors Co. W.L.L Ghazlan Tel. (03) 361 4704 Attn : Mr. Marwan Tabarani	Supply and Application of Chemical Resistant Lining Systems at various structures located at GPP2 .	2,410,000.00	Mar-01	Dec-01
27	Contract dated 29-02-2001 Waterproofing works for Administration and Divers Building, Ras Al Ghar	Nesma & Alfadl Contracting Co. Ltd. Alkhobar Tel. 897 1050 Attn : Mr. Iskander Christides	Supply and installation of Dermabit waterproofing system using Mas Foamcem Lightweight Concrete, Roof Insulation of 50mm thick, separation layer and Precast concrete pavers 400 x 400 loose laid.	199,650.50	Apr-01	Jan-02
28	Contract dated 10-12-2001 HDPE Liner Membrane for Ponds at Haradh Gas Plant Utilities & Offsite Facilities Proj. #70474	Nesma & Alfadl Contracting Co. Ltd. Alkhobar Tel. 897 1050 Attn : Mr. Iskander Christides	Supply and installation of 30 Mils (0.75 mm) HDPE Liner Membrane for Ponds at Hardah Plant Utilities & Offsite Facilities Project.	2,388,736.00	Jan-02	Dec-02

**COMPLETED CONSTRUCTION EXPERIENCE -  
WATERPROOFING PROJECTS**

S.No.	Name of the Project	Client/Location	Description of work	Value in S.R.	Duration of Contract	
					From	To
29	Waterproofing Works for Prince Abdullah Sports City Prj. No.70526	Al Mutawa Trading & General Services Est. Tel. 826 0810 Attn : Mr. Salim Mutawa	PVC Waterproofing System using WMR 1500 60% ballasted including lightweight concrete, insulation & gravel and 40% exposed system using Polyethylene sheet and PVC 1500 WMR UV.	1,400,000.00	Jul-02	Jan-03
30	Contract # B92/7/2 Project # 2/7/92 Roof Waterproofing Repair Works at KKMC Hafr Al Batin - Phase II Prj. No. 70491	Ministry of Defense & Aviation (MODA), Hafr Al Batin through Saudi Al-Terais Co. Ltd. Riyadh, Attn : Engr. Ayman Tel (05) 3286913	Roof Waterproofing Repair works using Light weight concrete, PVC 1500 WMR & WMR UV, Insulation, Separation Layer& Ballast with associated masonry works such as new parapet walls as well as electro-mechanical associated works.	9,879,812.80	Apr-02	Feb-03
31	W/P Works for Prince Salman Bin AbdulAziz Club Phase I @ Al-Majmah Prj. No. 70571	Al Mutawa Trading & General Services Est. Tel. 826 0810 Attn : Mr. Salim Mutawa	PVC Waterproofing System using WMR 1500 60% ballasted including lightweight concrete, insulation & gravel and 40% exposed system using Polyethylene sheet and PVC 1500 WMR UV.	450,000.00	Nov-02	Feb-03
32	W/P Works for Al Ansar Club-Phase II @ Al-Medina Prj. No. 70570	Al Mutawa Trading & General Services Est. Tel. 826 0810 Attn : Mr. Salim Mutawa	PVC Waterproofing System using WMR 1500 60% ballasted including lightweight concrete, insulation & gravel and 40% exposed system using Polyethylene sheet and PVC 1500 WMR UV.	550,000.00	Nov-02	Mar-03
33	Contract dated 10-10-2001 Waterproofing works for Royal Terminal Air Base Project at Riyadh. Prj. No. 70463	Nesma & Alfadl Contracting Co. Ltd. Alkhobar Tel. 897 1050 Attn : Mr. Iskander Christides	Supply and installation of Dermabit waterproofing system using Mas Foamcem Lightweight Concrete, Roof Insulation of 50mm thick, separation layer and Precast concrete pavers 400 x 400 loose laid.	640,000.00	Apr-01	Aug-03
34	W/P Works for Al Wehdah Club, Makkah Project No. 70598	Al Mutawa Trading & General Services Est. Tel. 826 0810 Attn : Mr. Salim Mutawa	PVC Waterproofing System using WMR 1500 - 60% ballasted including lightweight concrete, insulation & gravel and 40% exposed system using Polyethylene sheet and PVC 1500 WMR UV.	750,000.00	May-03	Oct-03
35	W/P Works for Prince Sultan Bin AbdulAziz City, Abha Project No. 70599	Al Mutawa Trading & General Services Est. Tel. 826 9407 Attn : Mr. Salim Mutawa	PVC Waterproofing System using WMR 1500 - 60% ballasted including lightweight concrete, insulation & gravel and 40% exposed system using Polyethylene sheet and PVC 1500 WMR UV.	750,000.00	May-03	Oct-03

**COMPLETED CONSTRUCTION EXPERIENCE -  
WATERPROOFING PROJECTS**

S.No.	Name of the Project	Client/Location	Description of work	Value in S.R.	Duration of Contract	
					From	To
36	W/P Works for LAB, R&D Center,  Phase II at Dhahran  Project No. 70609	Nesma & Alfadl Contracting Co. Ltd.  Alkhobar  Tel. 897 1050  Attn : Mr. Iskander Christides	Roof waterproofing system consisting of Lightweight concrete screed, insulation, vapor barrier, separation layer, EPDM Membrane, gravel ballast, walkway pavers etc. along with all accessories, fittings, fasteners etc.	833,016.00	Jul-03	Apr-04
37	W/P Works for Jubail Club,  Jubail  Project No. 70627	Al Mutawa Trading & General Services Est. Tel. 826 0810 Attn : Mr. Salim Mutawa	PVC Waterproofing System using WMR 1500 - 60% ballasted including lightweight concrete, insulation & gravel and 40% exposed system using Polyethylene sheet and PVC 1500 WMR UV.	1,155,898.00	Oct-03	May-04
38	W/P Works for Buildings at Southern Region for Ministry of Defense & Aviation (MODA), Khamis Mushayat  Contract No. 3/8/424, 3/15/424 & 3/20/424; Project No. 70602	Ministry of Defense & Aviation (MODA), Tel. (07) 223-8920 Attn : Mr. Major Said Mohammad Al Ghamdi,	PVC Waterproofing System using WMR 1500 to be laid on top of Polyethelene and separation layer and then Polyethylene sheet, Insulation, Separation layer and gravel.	4,297,636.00	May-03	Jun-04
39	W/P Works for Military School Bldg. Project, MODA Khamis Mushyt Project No. 2/4/471 Our Project No. 70676b	Ministry of Defense & Aviation MODA, Abha Tel. (07) 223-8920 Attn: Major Said Mohd. Al Ghamdi	PVC Waterproofing System using WMR 1500 60% ballasted including lightweight concrete, insulation & gravel and 40% exposed system using Polyethylene sheet and PVC 1500 WMR UV.	1,369,120.76	Jan-05	Jun-05
40	W/P Works for Military School Bldg. Project, MODA Khamis Mushyt Project No. 2/4/456 Our Project No. 70676c	Ministry of Defense & Aviation MODA, Abha Tel. (07) 223-8920 Attn: Major Said Mohd. Al Ghamdi	PVC Waterproofing System using WMR 1500 60% ballasted including lightweight concrete, insulation & gravel and 40% exposed system using Polyethylene sheet and PVC 1500 WMR UV.	2,247,325.25	Jan-05	Dec-05
41	W/P Works for Bisha Airport Upgrade Project	Nesma & Partners Contg. Co. Ltd. Alkhobar Tel. (03) 897-1050	Supply & installation of Roof Waterproofing system using Dermabit 4170, insulation, separation layer, crushed wash gravel, etc.	527,841.78	Jun-05	May-06

**COMPLETED CONSTRUCTION EXPERIENCE -  
WATERPROOFING PROJECTS**

S.No.	Name of the Project	Client/Location	Description of work	Value in S.R.	Duration of Contract	
					From	To
	Our Project No. 70699	Attn: Mr. Mohammed Mahfouz				
42	Waterproofing Works for King Faisal University - Al Hassa  Our Project No. 70728	King Faisal University Al Hasa, Saudi Arabia Tel. (03) 580-0000 Attn: Manager	PVC Waterproofing System using WMR 1500 60% ballasted including lightweight concrete, insulation & gravel and 40% exposed system using Polyethylene sheet and PVC 1500 WMR UV.	915,750.00	Jun-06	Nov-06
43	Bituminous Waterproofing works for 230 KV S/S in Jubail  Our Project No. 70737	EasternTrading & Const. Est. Alkhobar, Saudi Arabia Tel. (03) 857-2345 Attn: Mr. Abrar	Supply & install 2 layer 4mm polyflame membrane laid & torch bonded into primed & prepared substrate, and aluminum flashing.	776,483.00	Nov-06	Sep-07
44	Purchase Order No. 07398 W/Proofing System for Al-Jouf Power Plant Expansion Project in Switchgear Building in Al-jouf  Our Project No. 70761	EasternTrading & Const. Est. Alkhobar, Saudi Arabia Tel. (03) 857-2345 Attn: Project Manager	Supply and cast lightweight foam concrete screed into prepare roof deck. Supply and lay PVC Water Proofing membrane system to be laid loosely by hot air welded and to be fully adhered into the upstand & parapets, supply and install a thermal insulating board of a rigid extruded polystyrene board etc.	614,498.00	Aug-07	Dec-07
45	Purchase Order No. 07294 Covered Roofing System for SEC Proj.  Our Project No. 70756	EasternTrading & Const. Est. Alkhobar, Saudi Arabia Tel. (03) 857-2345 Attn: Project Manager	Supply and cast lightweight foam concrete screed into prepare roof deck. Supply and lay PVC Water Proofing membrane system to be laid loosely by hot air welded and to be fully adhered into the upstand & parapets, supply and install a thermal insulating board of a rigid extruded polystyrene board. A layer of separation of 150 Microns polyethylene sheet adn fix aluminum counter flashing etc.	500,000.00	Aug-07	Feb-08
46	Water Proofing Works for Ghazlan Power Plant  Our Project No. 70765	Consolidated Contractors Co. Ghazlan, Saudi Arabia Tel. (03) Attn: Eng. Mahmoud El Essawy	Supply and install of Water Proofing System such as PVC Membrane 1500 WMR which includes protection sheet of non-woven geotextile 180g/m <sup>2</sup> , precast paving tiles 400x400x40mm thick, fixing aluminum fastening strip of 30mm wide etc.	776,006.00	Jan-08	Apr-08
47	EPDM Waterproofing works for AR-AR Cement Plant  Our Project No. 70745	Nesma & Partners Alkhobar, Saudi Arabia Tel. (03) 897-1050 Attn: Mr. Mohammed Mahfouz	Supply & install EPDM Lexcan 1.52mm for roof & waterproofing system balasted with insulation & aluminum flashing.	1,754,266.00	Jan-07	Apr-08
48	Roof Water Proofing System for Shaybah Central Processing Facilities  Our Project No. 70768	Nesma & Partners Alkhobar, Saudi Arabia Tel. (03) 897-1050 Attn: Mr. Mohammed Mahfouz	Supply & install EPDM Lexcan 1.52mm un-reinforced and re-inforced black which includes separation layer 250 microns polythelene sheet, protection sheet, a layer of protection sheet 500g/m <sup>2</sup> non-woven geotextile, fixed aluminum coping of 1mm thick by 510mm wide with 4-bends, fixed aluminum flashing strip etc.	530,769.00	Jan-08	Jul-08

**COMPLETED CONSTRUCTION EXPERIENCE -  
WATERPROOFING PROJECTS**

S.No.	Name of the Project	Client/Location	Description of work	Value in S.R.	Duration of Contract	
					From	To
49	Water Proofing Works for Aramco Uthmaniyah  Our Project No. 70777	Easterrn Trading & Contracting Alkhobar, Saudi Arabia Tel. (03) 857-2345 Attn: Mr. Ather Ahmed	Supply & install EPDM Lexcan 1.52mm un-reinforced black which includes protection sheet 180g/m <sup>2</sup> non-woven geotextile, fixed aluminum coping of 1mm thick by 510mm wide with 4-bends, fixed aluminum flashing strip etc.	585,452.00	Feb-08	Jul-08
50	Water Proofing Works for Kurais Project  Our Project No. 70766	Easterrn Trading & Contracting  Alkhobar, Saudi Arabia Tel. (03) 857-2345 Attn: Mr. Daniel Samuel	Supply & install EPDM Lexcan 1.52mm un-reinforced black which includes protection sheet 180g/m <sup>2</sup> non-woven geotextile, fixed aluminum coping of 1mm thick by 510mm wide with 4-bends, fixed aluminum flashing strip etc.	802,339.00	Jan-08	Sep-08
51	EPDM Balasted System W-proofing Shaybah (Saudi Aramco)  Our Project No. 70749	Nesma & Partners Alkhobar, Saudi Arabia Tel. (03) 897-1050 Attn: Mr. Mohammed Mahfouz	Supply & install EPDM Lexcan 1.52mm for roof & waterproofing system balasted with insulation & aluminum flashing.	925,805.42	Apr-07	Dec-08
52	Water Proofing Works for KAUST Utilities Saudi Aramco Rabigh  Our Project No. 70778	Nesma & Partners Alkhobar, Saudi Arabia Tel. (03) 897-1050 Attn: Mr. Mohammed Mahfouz	Supply & installation of EPDM Water Proofing System using EPDM roofing system 60 Mills Reinforced and Un-reinforced black which includes thermal insulation, separation/ protection sheet, non-woven geotextile etc.	2,569,624.90	Feb-08	Jul-09
53	Waterproofing Works for Student Restaurant Building @ Al Hasa  Our Project No. 70735	South Star Establishment Riyadh, Saudi Arabia Tel. (01) 406-6260 Attn: Mr. Zenhom Moawod Yousef	Supply & Installation of roofing system which consist of the following; a layer of separation sheets 150 Microns polyethylene sheet to be laid loosely over the substrate & over the waterproofing membrane; PVC 1500 WMR to be laid loosely over the laid separation sheet; PVC 1500 WMR-UV to be fully adhered into the upstand & parapets with a maximum height of 300mm etc.	555,955.32	Sep-06	Nov-09
54	W/P Works for All Buildings @ Office Park in Al Khafji Work Order: 0732/2006/00/01  Our Project No. 70724	Saudi Oger Ltd. Riyadh, Saudi Arabia Tel. (01) 477-3115 Attn: Mr. Saad R. Hariri	Supply & installation of Water Proofing System; using a EPDM loose laid ballasted roofing system which includes EPDM Membrane. Bonding & Splicing Adhesives, Lap Sealants, Separation Layer, Aggregate Bed, Flashing, Sealant and using a modified bituminous membrane system with polyester reinforcement, fully bonded with bituminous primer and torch welding and laid in two layers on Polyisocyanurate boards then covered with geotextile separation layer then cement sand screed then concrete tiles.	3,706,072.00	Mar-06	Dec-09
55	Waterproofing Works for Auditorium Building @ Al Hasa	South Star Establishment Riyadh, Saudi Arabia	Supply & install a two (2) layers of 4mm thick APP modified bituminous waterproofing membrane such Dermabit 4170 sand	1,348,047.17	Jun-06	Dec-09

**COMPLETED CONSTRUCTION EXPERIENCE -  
WATERPROOFING PROJECTS**

S.No.	Name of the Project	Client/Location	Description of work	Value in S.R.	Duration of Contract	
					From	To
	Our Project No. 70732	Tel. (01) 406-6260 Attn: Mr. Zenhom Moawod Yousef	finish to wet areas at basement and PVC waterproofing system (ballasted system) using PVC membrane 1500WMR and WMR-UV etc.			
56	Water Proofing Works for Qurrayah Combine Cycle Power Plant Project  Our Project No. 70780	Arabian Bemco Contracting Co. Alkhobar, Saudi Arabia Tel. (03) 891-3416	Supply & installation of Water Proofing System such as cast lightweight foam concrete screed to form cricket, PVC Membrane 1500 WMR-UV, separation sheet of 200 micron, thermal insulating boards of 100mm thick etc.	1,950,000.00	Feb-08	Dec-09
57	Water Proofing Works for KAUST/CUP @ Saudi Aramco Rabigh  Our Project No. 70788	Nesma & Partners Alkhobar, Saudi Arabia Tel. (03) 897-1050 Attn: Mr. Mohammed Mahfouz	Surface preparation including grit blasting/ cleaning; supply and apply epoxy coating materials to base/inner walls and roof slab soffit, cementitious to outer walls.	3,993,004.39	Jun-08	Dec-09
58	Water Proofing Works Rabigh Cable Refinery  Our Project No. 70802	Nesma & Partners Alkhobar, Saudi Arabia Tel. (03) 897-1050 Attn: Mr. Mohammed Mahfouz	Supply and install a layer of separation sheet 200 microns polyethylene sheets, Lexcan EPDM membrane 1.52mm thick, Roofmate extruded polystyrene boards of 50mm thick etc.	939,290.00	Feb-09	Dec-09
59	Water Proofing Works (Bituminous) for KAUST Rabigh - Saudi Aramco  Our Project No. 70794	Nesma & Partners Alkhobar, Saudi Arabia Tel. (03) 897-1050 Attn: Mr. Mohammed Mahfouz	Supply and installation of two layers of 4mm thick APP Modified Bituminous water proofing membrane, such Dermabit 4170-PBS finish. To be laid & torch bonded over the membrane.	1,505,230.25	Jul-08	Dec-09
60	Water Proofing Works for KAUST - Rabigh Saudi Aramco  Our Project No. 70812	Easterrn Trading & Contracting Alkhobar, Saudi Arabia Tel. (03) 857-2345 Attn: Mr. Ather Ahmed	Supply and install Roof Water Proofing System using Lexcan EPDM membrane 1.52mm thick (60 Mil) reinforced black to be laid loosely, Roofmate extruded polystyrene boards of 50mm thick etc.	1,416,712.00	Jun-09	Dec-09
61	W/P Works for Community Package @ Al Khafji Work Order: 0199/2006/00/00  Our Project No. 70726	Saudi Oger Ltd. Riyadh, Saudi Arabia Tel. (01) 477-3115 Attn: Mr. Saad R. Hariri	Supply & installation of Water Proofing System; loose laid and ballasted EPDM roofing system which includes Bonding & Splicing, Adhesives, Lap Sealants, Separation Layer, Aggregate Bed, Flashing and using a modified bituminous membrane system with polyester reinforcement, fully bonded with bituminous primer and torch welding and laid in two layers on Polyisocyanurate boards then covered with geotextile separation layer then cement sand screed then concrete tiles.	6,351,343.00	Feb-06	Mar-10